

New Residential Transformer Installation Status Report

WR #	Builder Est Rough In Inspection Date	Electric Terminated Est Date	Est Transformer Set Date	Lots/Units Included	Notes
6677576	TBD	6/6/2023	TBD	7 of 11 Bldgs Started	Joint Trench Construction start 4/17/2023
6677613	TBD	5/31/2023	TBD		Construction Complete
6769031	TBD	6/21/2023	TBD		Construction Pending Site Meeting
6782289	4/19/2023	5/5/2023	5/5/2023	Transformers set for Lots N1157,N1158	Joint Trench Construction Complete- 30 day inspection email on 4/19/2023
6782289	TBD	5/31/2023	TBD		Joint Trench Construction Complete
6787957	TBD	7/31/2023	TBD		Construction Pending Site Meeting, On-Hold per Builder
6810741	4/25/2023	5/12/2023	5/12/2023	Transformer set for Lots 176-179	Joint Trench Construction Complete- 30 day inspection email on 4/25/2023
6810741	TBD	5/31/2023	TBD		Joint Trench Construction Complete
6818429	TBD	5/31/2023	TBD		Joint Trench Construction Complete
6852695	TBD	5/31/2023	TBD	Remaining transformers feeding Buildings 5-8	Joint Trench Construction Complete
6867412	TBD	5/31/2023	TBD	Remaining transformers feed Lots 84-90, 101,102, 105-112	Joint Trench Construction Completed 8/23/22
6870970	TBD	9/21/2023	TBD		Construction Pending Site Meeting
6878940	TBD	5/31/2023	TBD		Joint Trench Construction Complete
6898714	TBD	6/21/2023	TBD		Construction Pending Site Meeting
6903931	TBD	5/31/2023	TBD		Joint Trench Construction Complete 8/9/22
6905340	TBD	12/18/2023	TBD		On Hold Per Builder
6905445	TBD	6/21/2023	TBD		Construction Pending Site Meeting
6911313	TBD	5/31/2023	TBD		Joint Trench Construction Complete No Building Activity
6919449	TBD	5/31/2023	TBD	Foundation Started	Joint Trench Construction Complete
6919449	TBD	5/31/2023	TBD	Foundation Started	Joint Trench Construction Complete
6920662	TBD	5/31/2023	TBD		Joint Trench Construction Complete 9/29/22
6927361	TBD	5/31/2023	TBD		Joint Trench Construction Complete 12/1/22
6938961	4/18/2023	5/5/2023	5/5/2023	Transformer set for lots 24,25,62-64	Joint Trench Construction Complete
6938961	TBD	5/31/2023	TBD	Model Home Started	Joint Trench Construction Complete
6942999	TBD	5/31/2023	TBD	Remaining Transformers for Buildings 5-7	Joint Trench Construction Complete

New Residential Transformer Installation Status Report

WR #	Builder Est Rough-In Inspection Date	Electric Terminated Est Date	Est Transformer Set Date	Lots/Units Included	Notes
6945173	TBD	7/31/2023	TBD		Construction Pending Site Meeting, On-Hold per Builder
6945288	TBD	7/31/2023	TBD		Construction Pending Site Meeting, On-Hold per Builder
6945364	TBD	6/30/2023	TBD		Construction Pending Site Meeting
6945527	TBD	5/31/2023	TBD		Joint Trench Construction Complete
6966839	TBD	5/31/2023	TBD	Transformer set for model home	Joint Trench Construction Complete
6983413	TBD	5/31/2023	TBD		Joint Trench Construction Complete
6991770	TBD	7/28/2023	TBD		Construction Pending Site Meeting
6996815	TBD	7/28/2023	TBD		Construction Pending Site Meeting
7011661	TBD	5/12/2023	5/12/2023	Transformer set for Lots 78-80, 150-152	Joint Trench Construction Complete- 30 day inspection email on 4/24/2023
7011661	TBD	5/31/2023	TBD	Foundation Started	Joint Trench Construction Complete 2/7/2023
7012486	TBD	5/31/2023	TBD	Remaining transformers feeding Buildings 12,15-17, 19-20	Joint Trench Construction Complete
7026500	4/5/2023	5/5/2023	5/5/2023	Transformer set for lots 51-60	Joint Trench Construction Complete- 30 day inspection call on 4/5/2023
7026500	TBD	5/31/2023	TBD		Joint Trench Construction Complete
7026534	TBD	12/18/2023	TBD		On Hold Per Builder
7026543	TBD	12/18/2023	TBD		On Hold Per Builder
7031158	TBD	5/31/2023	TBD		Joint Trench Construction Complete
7035396	TBD	5/31/2023	TBD		Construction complete
7041883	TBD	5/31/2023	TBD		Construction Pending Site Meeting
7060822	TBD	5/31/2023	TBD		Joint Trench Construction Complete
7065242	TBD	5/31/2023	TBD		Joint Trench Construction start 4/17/2023
7067577	TBD	6/21/2023	TBD		Construction Pending Site Meeting
7067677	TBD	7/14/2023	TBD		Construction Pending Site Meeting
7070111	TBD	12/18/2023	TBD		On Hold Per Builder
7072896	TBD	5/31/2023	TBD		Construction Pending Site Meeting
7073524	TBD	6/21/2023	TBD		Construction Pending Site Meeting
7073526	TBD	7/21/2023	TBD		On Hold Per Builder
7075617	TBD	7/14/2023	TBD		Construction Pending Site Meeting
7076231	TBD	6/6/2023	TBD		Construction Site Meeting 3/27/2023
7077100	TBD	7/14/2023	TBD		Construction Pending Site Meeting

New Residential Transformer Installation Status Report

WR #	Builder Est Rough In Inspection Date	Electric Terminated Est Date	Est Transformer Set Date	Lots/Units Included	Notes
7084570	TBD	6/21/2023	TBD		Construction Pending Site Meeting
7087491	TBD	9/21/2023	TBD		Construction Pending Site Meeting
7095203	TBD	7/31/2023	TBD		Construction Pending Site Meeting
7101083	TBD	7/31/2023	TBD		Construction Pending Site Meeting
7108175	TBD	9/21/2023	TBD		Construction Pending Site Meeting
7112699	TBD	6/21/2023	TBD		Construction Pending Site Meeting
7116811	TBD	12/18/2023	TBD		On Hold Per Builder
7121000	TBD	8/18/2023	TBD		Construction Pending Site Meeting
7129887	TBD	5/31/2023	TBD		Construction Pending Site Meeting
7149293	TBD	8/18/2023	TBD		Construction Pending Site Meeting
7181186	TBD	7/14/2023	TBD		Construction Pending Site Meeting
7201325	TBD	7/14/2023	TBD		Construction Pending Site Meeting
7206511	TBD	12/11/2023	TBD		On Hold per Builder