

## New Residential Transformer Installation Status Report

WR #	Builder Est Rough-In Inspection Date	Electric Terminated Est Date	Est Transformer Set Date	Lots/Units Included	Notes
6677576	TBD	5/31/2023	TBD	4 of 11 Bldgs Started	Construction Site Meeting 2/3/2023
6677613	TBD	5/31/2023	TBD		Construction Est. Start 12/7/22
6769031	TBD	5/31/2023	TBD		Construction Pending Site Meeting
6782289	TBD	4/28/2023	TBD		Joint Trench Construction Complete
6787957	TBD	7/31/2023	TBD		Construction Pending Site Meeting, On-Hold per Builder
6810668	2/28/2023	3/10/2023	3/10/2023	Setting Transformer for Lots 114-115, 124-126	Joint Trench Construction Complete- 30 day inspection call on 2/28/2023
6810668	TBD	3/31/2023	TBD	Remaining 3 transformers to feed Lots 111-129 Lots 121-124 building activity	Joint Trench Construction Complete
6810741	TBD	3/31/2023	TBD		Joint Trench Construction Finished 10/4/22
6818429	TBD	4/28/2023	TBD		Joint Trench Construction Complete
6818429	TBD	3/10/2023	TBD	Setting Transformers for Lots 18-20, 70-72, 94-97	Joint Trench Construction Complete- 30 day inspection call on 2/23/2023
6852695	TBD	3/31/2023	TBD	Remaining transformers feeding Buildings 5-8	Joint Trench Construction Complete
6867412	TBD	3/31/2023	TBD	Remaining transformers feed Lots 84-90, 101,102, 105-112	Joint Trench Construction Completed 8/23/22
6870970	TBD	6/21/2023	TBD		Construction Pending Site Meeting
6878940	TBD	3/31/2023	TBD		Joint Trench Construction Complete No Building Activity
6898714	TBD	5/19/2023	TBD		Construction Pending Site Meeting
6903931	TBD	3/31/2023	TBD		Joint Trench Construction Complete 8/9/22
6905340	TBD	6/30/2023	TBD		Construction Pending Site Meeting
6905445	TBD	6/21/2023	TBD		Construction Pending Site Meeting
6911313	TBD	3/31/2023	TBD		Joint Trench Construction Complete No Building Activity
6919449	TBD	3/31/2023	TBD	Foundation Started	Joint Trench Construction Complete
6920662	TBD	3/31/2023	TBD		Joint Trench Construction Finished 9/29/22
6927361	TBD	3/31/2023	TBD		Joint Trench Construction Complete 12/1/22
6938961	TBD	3/31/2023	TBD	Model Home Started	Joint Trench Construction Complete
6942999	TBD	5/31/2023	TBD	2 Buildings under roof	Joint Trench Construction 2/8/2023
6945173	TBD	7/31/2023	TBD		Construction Pending Site Meeting, On-Hold per Builder
6945288	TBD	7/31/2023	TBD		Construction Pending Site Meeting, On-Hold per Builder
6945364	TBD	6/30/2023	TBD		Construction Pending Site Meeting
6945527	TBD	3/31/2023	TBD		Joint Trench Construction Complete No Building Activity

## New Residential Transformer Installation Status Report

WR #	Builder Est Rough-In Inspection Date	Electric Terminated Est Date	Est Transformer Set Date	Lots/Units Included	Notes
6956840	TBD	7/21/2023	TBD		Construction Pending Site Meeting
6966839	TBD	3/31/2023	TBD	Transformer set for model home	Joint Trench Construction Complete
6983413	TBD	5/31/2023	TBD		Joint Trench Construction start 1/4/2023
6991770	TBD	7/28/2023	TBD		Construction Pending Site Meeting
7011661	TBD	3/10/2023	TBD	Foundation Started	Joint Trench Construction Complete 2/7/2023
7011661	TBD	3/31/2023	TBD	Foundation Started	Joint Trench Construction Complete 2/7/2023
7012486	TBD	3/31/2023	TBD	Remaining transformers feeding Buildings 12-17, 19-20	Joint Trench Construction Complete
7026500	TBD	5/31/2023	TBD		Joint Trench Construction Complete
7026534	TBD	6/21/2023	TBD		On Hold Per Builder
7026543	TBD	6/21/2023	TBD		On Hold Per Builder
7031158	TBD	3/31/2023	TBD		Joint Trench Construction Complete
7035396	TBD	5/31/2023	TBD		Construction start 12/2/2023
7036210	TBD	3/31/2023	TBD	Foundations Started	Joint Trench Construction Complete 2/7/2023
7041883	TBD	5/31/2023	TBD		Construction Pending Site Meeting
7060800	TBD	4/28/2023	TBD		Joint Trench Construction Complete
7060822	TBD	4/28/2023	TBD		Joint Trench Construction start 2/21/2023
7065242	TBD	5/31/2023	TBD		Construction Site Meeting 3/1/2023
7067577	TBD	5/31/2023	TBD		Construction Pending Site Meeting
7070111	TBD	7/31/2023	TBD		Construction Pending Site Meeting
7072896	TBD	4/28/2023	TBD		Construction Pending Site Meeting
7073524	TBD	5/31/2023	TBD		Construction Pending Site Meeting
7073526	TBD	6/21/2023	TBD		On Hold Per Builder
7076231	TBD	5/31/2023	TBD		Construction Pending Site Meeting
7084570	TBD	6/21/2023	TBD		Construction Pending Site Meeting
7087491	TBD	7/31/2023	TBD		Construction Pending Site Meeting
7095203	TBD	7/31/2023	TBD		Construction Pending Site Meeting
7101083	TBD	7/31/2023	TBD		Construction Pending Site Meeting
7112699	TBD	5/31/2023	TBD		Construction Pending Site Meeting
7116811	TBD	7/31/2023	TBD		Construction Pending Site Meeting

## New Residential Transformer Installation Status Report

WR #	Builder Est Rough In Inspection Date	Electric Terminated Est Date	Est Transformer Set Date	Lots/Units Included	Notes
7121000	TBD	7/31/2023	TBD		Construction Pending Site Meeting
7129887	TBD	4/21/2023	TBD		Construction Pending Site Meeting
7149293	TBD	7/31/2023	TBD		Construction Pending Site Meeting
7206511	TBD	7/14/2023	TBD		On Hold per Builder