

New Residential Transformer Installation Status Report

WR #	Builder Est Rough-In Inspection Date	Electric Terminated Est Date	Est Transformer Set Date	Lots/Units Included	Notes
6677576	TBD	6/6/2023	TBD	7 of 11 Bldgs Started	Joint Trench Construction start 4/17/2023
6677613	TBD	5/31/2023	TBD		Construction Complete
6769031	TBD	7/21/2023	TBD		Construction Pending Site Meeting
6782289	TBD	5/31/2023	TBD		Joint Trench Construction Complete
6787957	TBD	8/18/2023	TBD		Construction Site Meeting 7/11/2023
6810741	5/5/2023	5/19/2023	5/19/2023	Transformer set for Lots 151-155,164-167	Joint Trench Construction Complete- 30 day inspection email on 5/5/2023
6810741	TBD	5/31/2023	TBD		Joint Trench Construction Complete
6818429	TBD	5/31/2023	TBD		Joint Trench Construction Complete
6852695	TBD	5/31/2023	TBD	Remaining transformers feeding Buildings 5-8	Joint Trench Construction Complete
6867412	5/5/2023	5/19/2023	5/19/2023	Transformer set to feed Lots 101,102	Joint Trench Construction Completed 8/23/22
6870970	TBD	9/20/2023	TBD		Construction Pending Site Meeting
6878940	TBD	5/31/2023	TBD		Joint Trench Construction Complete
6898714	TBD	6/19/2023	TBD		Construction Pending Site Meeting
6903931	5/5/2023	5/19/2023	5/19/2023	Transformer set to feed lots 116-120	Joint Trench Construction Complete 8/9/22
6905340	TBD	12/18/2023	TBD		On Hold Per Builder
6905445	TBD	7/21/2023	TBD		Construction Site Meeting 5/2/2023
6911313	TBD	5/31/2023	TBD		Joint Trench Construction Complete No Building Activity
6919449	TBD	5/31/2023	TBD	Foundation Started	Joint Trench Construction Complete
6920662	TBD	5/31/2023	TBD		Joint Trench Construction Complete 9/29/22
6927361	TBD	5/31/2023	TBD		Joint Trench Construction Complete 12/1/22
6938961	TBD	5/31/2023	TBD	Model Home Started	Joint Trench Construction Complete
6942999	TBD	5/31/2023	TBD	Remaining Transformers for Buildings 5-7	Joint Trench Construction Complete
6945173	TBD	7/31/2023	TBD		Construction Pending Site Meeting, On-Hold per Builder
6945288	TBD	7/31/2023	TBD		Construction Pending Site Meeting, On-Hold per Builder
6945364	TBD	6/30/2023	TBD		Construction Pending Site Meeting
6945527	TBD	5/31/2023	TBD		Joint Trench Construction Complete

New Residential Transformer Installation Status Report

WR #	Builder Est Rough-In Inspection Date	Electric Terminated Est Date	Est Transformer Set Date	Lots/Units Included	Notes
6966839	5/2/2023	5/19/2023	5/19/2023	Transformer set for Lots 10,11,69,70	Joint Trench Construction Complete- 30 day inspection email on 5/2/2023
6966839	TBD	5/31/2023	TBD	Transformer set for model home	Joint Trench Construction Complete
6983413	TBD	5/31/2023	TBD		Joint Trench Construction Complete
6991770	TBD	7/28/2023	TBD		Construction Pending Site Meeting
6996815	TBD	7/28/2023	TBD		Construction Pending Site Meeting
7011661	TBD	5/31/2023	TBD	Foundation Started	Joint Trench Construction Complete 2/7/2023
7012486	TBD	5/31/2023	TBD	Remaining transformers feeding Buildings 12,15-17, 19-20	Joint Trench Construction Complete
7016411	TBD	12/21/2023	TBD		Construction Pending Site Meeting
7026500	TBD	5/31/2023	TBD		Joint Trench Construction Complete
7026534	TBD	12/18/2023	TBD		On Hold Per Builder
7026543	TBD	12/18/2023	TBD		On Hold Per Builder
7031158	5/2/2023	5/19/2023	5/19/2023	Transformer set for Lots 385-390	Joint Trench Construction Complete- 30 day inspection on 5/2/2023
7031158	TBD	5/31/2023	TBD		Joint Trench Construction Complete
7035396	TBD	5/31/2023	TBD		Construction complete
7041883	TBD	6/5/2023	TBD		Construction Site Meeting 4/26/2023
7050673	TBD	9/20/2023	TBD		Construction Pending Site Meeting, On-Hold per Builder
7051365	TBD	9/20/2023	TBD		Construction Pending Site Meeting, On-Hold per Builder
7060822	TBD	5/31/2023	TBD		Joint Trench Construction Complete
7065242	TBD	5/31/2023	TBD		Joint Trench Construction start 4/17/2023
7067577	TBD	6/21/2023	TBD		Construction Pending Site Meeting
7067677	TBD	7/14/2023	TBD		Construction Pending Site Meeting
7070111	TBD	12/18/2023	TBD		On Hold Per Builder
7072896	TBD	6/21/2023	TBD		Construction Pending Site Meeting
7073524	TBD	6/21/2023	TBD		Construction Site Meeting 5/10/2023
7073526	TBD	6/21/2023	TBD		Construction Site Meeting 5/8/2023
7075617	TBD	7/14/2023	TBD		Construction Pending Site Meeting
7076231	TBD	7/4/2023	TBD		Construction Site Meeting 3/27/2023
7077100	TBD	7/14/2023	TBD		Construction Pending Site Meeting
7084570	TBD	6/21/2023	TBD		Construction Pending Site Meeting
7087491	TBD	9/20/2023	TBD		Construction Pending Site Meeting
7095203	TBD	7/31/2023	TBD		Construction Pending Site Meeting
7101083	TBD	7/31/2023	TBD		Construction Pending Site Meeting

New Residential Transformer Installation Status Report

WR #	Builder Est Rough In Inspection Date	Electric Terminated Est Date	Est Transformer Set Date	Lots/Units Included	Notes
7108175	TBD	9/20/2023	TBD		Construction Pending Site Meeting
7112699	TBD	6/21/2023	TBD		Construction Site Meeting 5/10/2023
7116811	TBD	12/18/2023	TBD		On Hold Per Builder
7121000	TBD	8/18/2023	TBD		Construction Pending Site Meeting
7129887	TBD	6/21/2023	TBD		Construction Pending Site Meeting
7149293	TBD	8/18/2023	TBD		Construction Pending Site Meeting
7181186	TBD	7/14/2023	TBD		Construction Pending Site Meeting
7201325	TBD	7/14/2023	TBD		Construction Pending Site Meeting
7206511	TBD	12/11/2023	TBD		On Hold per Builder