

New Residential Transformer Installation Status Report

WR #	Builder Est Rough-In Inspection Date	Electric Terminated Est Date	Est Transformer Set Date	Lots/Units Included	Notes
6677576	NA	5/31/2023	NA	4 of 11 Bldgs Started	Construction Pending Site Meeting
6677613	NA	5/31/2023	NA		Construction Est. Start 12/7/22
6769031	NA	5/31/2023	NA		Construction Pending Site Meeting
6782289	1/26/2023	2/23/2023	2/23/2023	Setting Transformers for Lots N1163-N1165	Joint Trench Construction Complete- 30 day inspection
6782289	NA	4/28/2023	NA		Joint Trench Construction Complete
6787957	NA	7/31/2023	NA		Construction Pending Site Meeting, On-Hold per Builder
6810668	NA	3/31/2023	NA	Remaining 3 transformers to feed Lots 111-129 Lots 121-124 building activity	Joint Trench Construction Complete
6810741	NA	3/31/2023	NA		Joint Trench Construction Finished 10/4/22
6818429	NA	3/31/2023	NA	45, 48, 52-54, 59	Construction Start 10/12/22, need 1 3Ø 75kv transformer
6818429	NA	4/28/2023	NA		Construction Start 10/12/22
6843187	NA	3/31/2023	NA		Joint Trench Construction Complete
6852695	NA	3/31/2023	NA	Remaining transformers feeding Buildings 5-8	Joint Trench Construction Complete
6867412	NA	3/31/2023	NA	Remaining transformers feed Lots 84-90, 101,102, 105-112	Joint Trench Construction Completed 8/23/22
6870970	NA	5/31/2023	NA		Construction Pending Site Meeting
6878940	NA	3/31/2023	NA		Joint Trench Construction Complete No Building Activity
6898714	NA	4/28/2023	NA		Construction Pending Site Meeting
6903931	NA	3/31/2023	NA		Joint Trench Construction Complete 8/9/22
6905340	NA	6/30/2023	NA		Construction Pending Site Meeting
6905445	NA	5/31/2023	NA		Construction Pending Site Meeting
6911313	NA	3/31/2023	NA		Joint Trench Construction Complete No Building Activity
6915987	NA	3/31/2023	NA	Only Building #4 left	Joint Trench Construction Complete
6919449	NA	3/31/2023	NA	Foundation Started	Start Joint Trench Construction 8/24/22
6920662	NA	3/31/2023	NA		Joint Trench Construction Finished 9/29/22
6927361	NA	3/31/2023	NA		Joint Trench Construction Complete 12/1/22
6938961	NA	3/31/2023	NA	Model Home Started	Joint Trench Construction Complete
6942999	NA	5/31/2023	NA	2 Buildings under roof	Joint Trench Construction 12/12/22
6945173	NA	7/31/2023	NA		Construction Pending Site Meeting, On-Hold per Builder
6945288	NA	7/31/2023	NA		Construction Pending Site Meeting, On-Hold per Builder
6945364	NA	6/30/2023	NA		Construction Pending Site Meeting

New Residential Transformer Installation Status Report

WR #	Builder Est Rough-In Inspection Date	Electric Terminated Est Date	Est Transformer Set Date	Lots/Units Included	Notes
6945527	NA	3/31/2023	NA		Joint Trench Construction Complete No Building Activity
6956840	NA	5/31/2023	NA		Construction Pending Site Meeting
6966839	NA	3/31/2023	NA	Transformer set only for model home	Joint Trench Construction Complete
6983413	NA	5/31/2023	NA		Construction Site Meeting 12/12/22
6991770	NA	7/28/2023	NA		Construction Pending Site Meeting
7011661	NA	3/31/2023	NA	Foundation Started	Construction Est. Start 11/28/22
7012486	NA	3/31/2023	NA	Remaining transformers feeding Buildings 12-17, 19-20	Joint Trench Construction Complete
7026500	NA	5/31/2023	NA		Construction Est. Start 12/19/22
7026534	NA	5/31/2023	NA		On Hold Per Builder
7026543	NA	5/31/2023	NA		On Hold Per Builder
7031158	NA	3/31/2023	NA		Joint Trench Construction Complete
7035396	NA	5/31/2023	NA		Construction Est. 12/2/22
7036210	NA	3/31/2023	NA	Foundations Started	Joint Trench Construction start 11/3/22
7041883	NA	5/31/2023	NA		Construction Pending Site Meeting
7060800	NA	4/28/2023	NA		Joint Trench Construction Start Est. 1/4/2023
7060822	NA	4/28/2023	NA		Site Meeting 11/28/22, Construction pending site ready
7065242	NA	5/31/2023	NA		Construction Pending Site Meeting
7067577	NA	5/31/2023	NA		Construction Pending Site Meeting
7070111	NA	7/31/2023	NA		Construction Pending Site Meeting, On-Hold per Builder
7072896	NA	4/28/2023	NA		Construction Pending Site Meeting
7073524	NA	5/31/2023	NA		Construction Pending Site Meeting
7073526	NA	5/31/2023	NA		On Hold Per Builder
7076231	NA	5/31/2023	NA		Construction Pending Site Meeting
7084570	NA	5/31/2023	NA		Construction Pending Site Meeting
7087491	NA	7/31/2023	NA		Construction Pending Site Meeting, On-Hold per Builder
7101083	NA	7/31/2023	NA		Construction Pending Site Meeting, On-Hold per Builder
7112699	NA	5/31/2023	NA		Construction Pending Site Meeting
7121000	NA	7/31/2023	NA		Construction Pending Site Meeting, On-Hold per Builder
7129887	NA	4/11/2023	NA		Construction Pending Site Meeting, On-Hold per Builder
7149293	NA	7/31/2023	NA		Construction Pending Site Meeting, On-Hold per Builder