

New Residential Transformer Installation Status Report

WR #	Builder Est Rough-In Inspection Date	Electric Terminated Est Date	Est Transformer Set Date	Lots/Units Included	Notes
6677576	NA	6/5/2023	NA	4 of 11 Bldgs Started	Construction Site Meeting 2/3/2023
6677613	NA	5/31/2023	NA		Construction Complete
6769031	NA	5/31/2023	NA		Construction Pending Site Meeting
6782289	NA	5/31/2023	NA		Joint Trench Construction Complete
6787957	NA	7/31/2023	NA		Construction Pending Site Meeting, On-Hold per Builder
6810668	NA	4/14/2023	4/14/2023	Remaining transformer for lots 111-113, 127-129	Joint Trench Construction Complete
6810741	NA	5/31/2023	NA		Joint Trench Construction Complete
6810741	3/29/2023	4/14/2023	4/14/2023	Transformer set for Lots 146-150, 195-197	Joint Trench Construction Complete- 30 day inspection email on 3/29/2023
6818429	3/24/2023	4/14/2023	4/14/2023	Transformer set for Lots 39-42,65,66	Joint Trench Construction Complete- 30 day inspection call on 3/24/2023
6818429	NA	5/31/2023	NA		Joint Trench Construction Complete
6852695	NA	5/31/2023	NA	Remaining transformers feeding Buildings 5-8	Joint Trench Construction Complete
6867412	3/23/2023	4/14/2023	4/14/2023	Transformer set for Lots 88-90,105-108	Joint Trench Construction Complete- 30 day inspection email on 3/23/2023
6867412	NA	5/31/2023	NA	Remaining transformers feed Lots 84-90, 101,102, 105-112	Joint Trench Construction Completed 8/23/22
6870970	NA	6/21/2023	NA		Construction Pending Site Meeting
6878940	4/6/2023	4/28/2023	4/28/2023	Transformer set for Lots 66-69,79-84	Joint Trench Construction Complete- 30 day inspection email on 4/6/2023
6878940	NA	5/31/2023	NA		Joint Trench Construction Complete
6898714	NA	5/19/2023	NA		Construction Pending Site Meeting
6903931	NA	5/31/2023	NA		Joint Trench Construction Complete 8/9/22
6905340	NA	6/30/2023	NA		Construction Pending Site Meeting
6905445	NA	6/21/2023	NA		Construction Pending Site Meeting
6911313	NA	5/31/2023	NA		Joint Trench Construction Complete No Building Activity
6919449	NA	5/31/2023	NA	Foundation Started	Joint Trench Construction Complete
6920662	NA	5/31/2023	NA		Joint Trench Construction Complete 9/29/22
6927361	NA	5/31/2023	NA		Joint Trench Construction Complete 12/1/22

New Residential Transformer Installation Status Report

WR #	Builder Est Rough-In Inspection Date	Electric Terminated Est Date	Est Transformer Set Date	Lots/Units Included	Notes
6938961	NA	5/31/2023	NA	Model Home Started	Joint Trench Construction Complete
6942999	NA	5/31/2023	NA	Remaining Transformers for Buildings 5-7	Joint Trench Construction Complete
6945173	NA	7/31/2023	NA		Construction Pending Site Meeting, On-Hold per Builder
6945288	NA	7/31/2023	NA		Construction Pending Site Meeting, On-Hold per Builder
6945364	NA	6/30/2023	NA		Construction Pending Site Meeting
6945527	3/23/2023	4/7/2023	4/14/2023	Transformers set for Lots 11,12,23,24	Joint Trench Construction Complete- 30 day inspection email on 3/23/2023
6945527	NA	5/19/2023	NA		Joint Trench Construction Complete
6966839	NA	5/31/2023	NA	Transformer set for model home	Joint Trench Construction Complete
6983413	NA	5/31/2023	NA		Joint Trench Construction Complete
6991770	NA	7/28/2023	NA		Construction Pending Site Meeting
6996815	NA	7/28/2023	NA		Construction Pending Site Meeting
7011661	4/6/2023	4/28/2023	4/28/2023	Transformer set for lots 84-86,110-113	Joint Trench Construction Complete- 30 day inspection email on 4/6/2023
7011661	NA	5/31/2023	NA	Foundation Started	Joint Trench Construction Complete 2/7/2023
7012486	3/31/2023	4/14/2023	4/14/2023	Transformer set for Buildings 13&14	Joint Trench Construction Complete- 30 day inspection email on 3/31/2023
7012486	NA	5/31/2023	NA	Remaining transformers feeding Buildings 12,15-17, 19-20	Joint Trench Construction Complete
7026500	4/5/2023	4/21/2023	4/21/2023	Transformer set for lots 51-60	Joint Trench Construction Complete- 30 day inspection call on 4/5/2023
7026500	NA	5/31/2023	NA		Joint Trench Construction Complete
7026534	NA	12/18/2023	NA		On Hold Per Builder
7026543	NA	12/18/2023	NA		On Hold Per Builder
7031158	NA	5/31/2023	NA		Joint Trench Construction Complete
7035396	NA	5/31/2023	NA		Construction complete
7036210	4/6/2023	4/28/2023	4/28/2023	Transformer set for lots 93,94,110 to complete this job	Joint Trench Construction Complete 2/7/2023- 30 day inspection email on 4/6/2023
7041883	NA	5/31/2023	NA		Construction Pending Site Meeting
7060800	4/6/2023	4/28/2023	4/28/2023	Transformers being set for all lots to complete job	Joint Trench Construction Complete- 30 day inspection email on 4/6/2023
7060822	NA	5/31/2023	NA		Joint Trench Construction start 2/21/2023

New Residential Transformer Installation Status Report

WR #	Builder Est Rough-In Inspection Date	Electric Terminated Est Date	Est Transformer Set Date	Lots/Units Included	Notes
7065242	NA	5/31/2023	NA		Construction Site Meeting 3/1/2023
7067577	NA	5/31/2023	NA		Construction Pending Site Meeting
7067677	NA	7/28/2023	NA		Construction Pending Site Meeting
7070111	NA	12/18/2023	NA		Construction Pending Site Meeting
7072896	NA	5/19/2023	NA		Construction Pending Site Meeting
7073524	NA	5/31/2023	NA		Construction Pending Site Meeting
7073526	NA	6/21/2023	NA		On Hold Per Builder
7075617	NA	7/28/2023	NA		Construction Pending Site Meeting
7076231	NA	5/31/2023	NA		Construction Site Meeting 3/27/2023
7077100	NA	7/28/2023	NA		Construction Pending Site Meeting
7084570	NA	6/21/2023	NA		Construction Pending Site Meeting
7087491	NA	7/31/2023	NA		Construction Pending Site Meeting
7095203	NA	7/31/2023	NA		Construction Pending Site Meeting
7101083	NA	7/31/2023	NA		Construction Pending Site Meeting
7112699	NA	5/31/2023	NA		Construction Pending Site Meeting
7116811	NA	12/18/2023	NA		Construction Pending Site Meeting
7121000	NA	7/31/2023	NA		Construction Pending Site Meeting
7129887	NA	5/19/2023	NA		Construction Pending Site Meeting
7149293	NA	7/31/2023	NA		Construction Pending Site Meeting
7181186	NA	7/28/2023	NA		Construction Pending Site Meeting
7201325	NA	7/28/2023	NA		Construction Pending Site Meeting
7206511	NA	12/11/2023	NA		On Hold per Builder