



## Developer Checklist for MSD Sewer Final Inspection

Project Name: \_\_\_\_\_

Contractor Name: \_\_\_\_\_

- ☐ All sanitary sewer appurtenances have been installed per approved plans and pipe backfilled and compacted at least 15 days prior to testing (per MSD Specifications 4.3.6).
- ☐ All other utilities have been installed and backfilled.
- ☐ Road base has been installed and concrete collars poured around all manholes installed in roadways.
- ☐ Sewers to be tested are verified by Developer, Contractor, or Plumber that no illegal connections have been made or have been removed prior to scheduling testing.
- ☐ MSD Inspector is notified of testing schedule at a minimum of 48 hours in advance. (Per MSD Specifications 4.3.5.1).

Developer Signature: \_\_\_\_\_

Contractor Signature: \_\_\_\_\_